



PROJECT TITLE: Structural and POL Repairs to Pier 5
CONTRACT NO.: N62470-99-B-5553
LOCATION: Naval Station Norfolk, Norfolk, Virginia
AWARD DATE: October 1999 **COMPLETION DATE:** January 2001
FINAL VALUE: \$0-1 Mil \$1-5 Mil \$5-10 Mil \$10-20 Mil
 \$20-30 Mil \$30-40 Mil \$40-50 Mil \$50+ Mil
TYPE OF CONTRACT: Fixed Price Cost Reimbursable

PROJECT DESCRIPTION:

Our contract included the demolition and disposal of the center 23 +/- feet of the concrete pier deck, beams, fiber conduits, and sections of pile caps, the demolition and disposal of three sections of the pier deck, beams, pile caps, fiber conduits, and piles; the reconstruction of the demolished areas with 8,400 linear feet of prestressed concrete piles and slabs, 1,800 cubic yards of cast-in-place concrete pile caps, topping and pile repairs; protection and relocation of electrical and mechanical utilities in the affected work areas; fuel line repairs including coating and over wrapping existing fuel pipelines; removal and replacement of existing fuel branch pipelines; and repairs to pipeline supports and incidental related work.

During the entire construction period, the station and surrounding piers remained in operation. We conducted our operations so as to cause no interference with the normal operations of the activity and other piers.

W. F. Magann Corporation performed the structural repairs, concrete demolition, pile driving, hauling concrete work, miscellaneous metal installation, and epoxy repairs.

